KARIN KOMERC MD DOO
Broj 01/230030127
Datum 01.08.2023
VETERNIK

karin komerc md doo
PROIZVODNJA - IZGRADNJA - TRGOVINA
Živorada Petrovića 8, 21203 Veternik
tel./fax: 021/823-800, 823-801, e-mail: office@karinmd.com, www.karinmd.com
PIB: 103726184, Matični broj: 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Živorada Petrovića 8, Veternik	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

2. Okončana situacija 838-818-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Aneks br.4: Naš broj: 01/230013701 od 13.04.2023 Br. Naručioca: 2022-ERGS-XSTL-ZY-002-04 od 13.04.2023.

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**81.088,00 USD**	**0,00**	**81.088,00 USD**
Izvedeno ukupno:	**81.088,00 USD**	**0,00 USD**	**81.088,00 USD**
Izvedeno u prethodnim:	25.948,16 USD	0,00 USD	25.948,16 USD
Izvedeno u ovoj:	55.139,84 USD	0,00 USD	55.139,84 USD
Izvedeno ukupno po stopi 0%:	**81.088,00 USD**	**0,00 USD**	**81.088,00 USD**
Izvedeno u prethodnim po stopi 0%:	25.948,16 USD	0,00 USD	25.948,16 USD
Izvedeno u ovoj po stopi 0%:	55.139,84 USD	0,00 USD	55.139,84 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRŽAVANJE po svim -5,00%	4.054,40 USD	0,00 USD	4.054,40 USD
ZADRŽAVANJE po prethodnim -5,00%	1.297,41 USD	0,00 USD	1.297,41 USD
ZADRŽAVANJE po ovoj -5,00%	2.756,99 USD	0,00 USD	2.756,99 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	52.382,85 USD	0,00 USD	52.382,85 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: PEDESTDVEHILJADETRISTAOSAMDESETDVE i 85/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum: 14.08.2023.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Additional works for soil replacement - Annex No.4 - Dodatni radovi za zamenu tla - Aneks br.4

V Subotica junction railway station (km174+168.84-km177+276.75) - Subotica teretna železnička stanica (km174+168.84-km177+276.75)

1-NA	The additional works of soil replacement located in Km176+650-Km176+775 section (replacing soil with sand in a thickness of 30cm) / Dodatni radovi na zameni tla na deonici Km176+650-Km176+775 (zamena tla peskom u debljini od 30cm)	kompl.	81.088,00	1,00	81.088,00	0,68	55.139,84	1,00	81.088,00	
Subotica junction railway station (km174+168.84-km177+276.75) - Subotica teretna železnička stanica (km174+168.84-km177+276.75) -ukupno					**81.088,00**		**55.139,84**		**81.088,00**	
Ukupno :					**81.088,00**		**55.139,84**		**81.088,00**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-818-2023-1	Additional works for soil replacement - Annex No.4 - Dodatni radovi za zamenu tla - Aneks br.4	55.139,84	81.088,00
V	Subotica junction railway station (km174+168.84-km177+276.75) - Subotica teretna železnička stanica (km174+168.84-km177+276.75)	55.139,84	81.088,00
Ukupno:		55.139,84	81.088,00

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRŽAVANJE	4.054,40	0,00	4.054,40

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	55.139,84	0,00	55.139,84	81.088,00	0,00	81.088,00
Ukupno (USD):	55.139,84	0,00	55.139,84	81.088,00	0,00	81.088,00